COMPLETION REPORT

1	Name of the Work	Constultancy Services for Preparation of Detailed Project Report including Design, Estimation and Survey Report and Preparation BOQ for the work of Augmentation of Warer Supply through Borewells, Network of Pipelines and Ground water recharges facilities in areas layouts of Shettyhalli Village, Abbigere Village & Chikkasandra Village in Ward No.12 in Dasarahalli Zone
2	Sanctioned Estimate No. and date	EE/DD/TS/29/2021-22 Dated: 14.01.2022
3	Head of Account which is chargeable	(Job Code 012-23-000002)
4	Instrument Order No. and date	EE/DD/WO/121/2021-22 dated: 10.01.2022
5	Name of Contractor	M/s Civil AIM Consultants and Engineers
6	Work started	10.01.2022
7	Work Completion	30.11.2022
8	Time Stipulated for Completion of Work	120 days
9	Delay in Execution of Work	
10	Measurement recorded in	MB No.4906/16-17 Page No. 490596-97
11	Check Measurement of the Asst	
12	Name of the office/official in charge of the work	AEE, Shettyhalli Sub Division
	a) Asst. Eng/Junior Engineer	S.N. Krishnamurthy, AE
	b) Asst. Executive Engineer	S.N. Krishnamurthy, AEE(Incharge)

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 1.98 Lakhs	Rs. 198000.00	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in Immediate

Assistant Engineer
Ward no.12

Asst.Executive Engineer(Incharge)
Shettyhalli sub division

Executive Engineer
Dasarahalli Division